

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

I&CAD - ISPP - Revised Estimate for performance of 3<sup>rd</sup> Party Quality control/Quality Assurance works of Earth work excavation, Banking CM&CD Works and lining etc., of ISRMC and Tadipudi Lift Irrigation Scheme - Administrative approval - Orders - Issued.

---

IRRIGATION & CAD (PW.C.A.II) DEPARTMENT

G.O.Ms.No.

Dt:21.02.2012

Read the following:-

1. From the Engineer-in-Chief (I), I&CAD Dept.,  
Lr.No.DCE1/DEE/  
AEE/Tender Cell/3<sup>rd</sup> QC/2005, Dt:08.09.2005
2. From the Engineer-in-Chief, Indira Sagar Polavaram Project,  
Dowlaiswaram Lr.No.CE/ISPP/DCE/OT.1/AEE2/3<sup>rd</sup> Party  
Q.C./ Q.A, Dt:04.06.2009, 05.06.2011 and Dt:21.07.2011

>><<

**ORDER:**

The Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram in the reference 2<sup>nd</sup> read above has reported that the following estimates for conducting 3<sup>rd</sup> party Quality Control and Quality Assurance were sanctioned as per the guidelines of the model estimate furnished by the Engineer-in-Chief (Irrigation), Hyderabad in the letter 1<sup>st</sup> read above.

1. Estimate for Third Party Quality Control for works on Indira Sagar Right Main Canal from Km.0.000 to Km. 71.500 earth work excavation, banking, CM&CD works, lining etc.,(Package No.18) for Rs.300.00 Lakhs and
  2. Estimate for Third Party Quality Control for works on Indira Sagar Right Main Canal from Km.71.500 to Km 105.100 and Tadipudi Lift Irrigation Head works. Main canal, and distributories including earth work excavation, banking, CM&CD Works lining etc., (Package-19) for Rs.300.00 Lakhs
2. The works of ISRMC and Tadipudi Lift Irrigation Scheme were not completed with in the stipulated agreement period i.e., 2.11.2007, Extension of Time for the third party Quality Control Packages (Package 18 and Package 19) was granted up to 30.06.2010 in spells by the Superintending Engineer, ISRMC Circle, Eluru as per the instructions of the Government. The agencies of ISRMC and TLIS submitted proposals for further Extension of Time. Due to revision of agreement period, revision of the estimate value of the third party quality control is necessitated due to the following reasons:-
1. Increase of period of Quality Control operations for 2 years to 4 years 8 months for Package No.18 and 2 years to 5 years 8 months for Package No.19.
  2. Increase of salaries of the staff.

3. Increase of hire charges of vehicles.

3. The Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram has further submitted that the revised estimates are prepared as per guide lines communicated duly considering the revised payments for the staff and Vehicles as recommended by the State Level Standing Committee with effect from 25.07.2008.

4. The value of revised estimate works out to Rs.695.153 Lakhs of Package-18 & Rs.815.63 Lakhs for Package-19 considering actual expenditure incurred up to end of 3.11.2007 and probable expenditure up to June,2011.

5. In view of the circumstances stated by the Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram, Government after careful examination hereby accord Revised Administrative approval for the 3<sup>rd</sup> Party Quality Control works of Earth work excavation, Banking CM&CD Works, lining etc., of

- (1) ISRMC from Km.0.000 to Km.71.500 (Package - 18) for Rs.695.153 Lakhs (Rupees six hundred and ninety five lakhs fifteen thousand and three hundred only) and
- (2) ISRMC from Km.71.500 to Km.105.100 and Tadipudi Lift Irrigation Scheme (Package 19) for Rs.815.630 Lakhs (Rupees eight hundred and fifteen lakhs and sixty three thousands only).

6. The Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram is directed to examine to entrust the balance 3<sup>rd</sup> Party Quality Control works to a new agency by calling tenders or to the Departmental Quality Control.

7. The expenditure sanctioned at para ( 5 ) above shall be debited to the Head of Account "DA 4700 capital outlay in Major & Medium Irrigation -01 Major Irrigation - Commercial - MH 120 Polavaram Barrage - GH (11) Normal State Plan - SH (27) - Canals and Distributaries 530 Major works - 531 Other expenditure".

8. The Engineer-in-Chief, Indira Sagar Polavaram Project, Dowlaiswaram is requested to take action accordingly.

9. This order issues with the concurrence of Finance (W&P) Department vide their U.O.No.3361/F7(A1)/2011-1, Dt:21.10.2011.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHAILENDRA KUMAR JOSHI,  
PRINCIPAL SECRETARY TO GOVERNMENT.

To  
The Engineer-in-Chief, Indira Sagar Polavaram Project,  
Dowlaiswaram.

Copy to:

The Accountant General, Hyderabad.

The Director of Works Accounts, Hyderabad.

The Joint Director of Works Accounts, Dowlaiswaram

The P.S. to Special Secretary to Chief Minister.

The P.S. to Minister for Major & Medium irrigation.

The P.S. to Principal Secretary, I&CAD Dept., (Projects)  
The Finance (W&P) Department.

// FORWARDED :: BY ORDER //

SECTION OFFICER.